BRUHAT BANGALORE MAHANAGARA PALIKE

YELAHANKA ZONE

PROPOSALS FOR GRANT OF EXTENSION OF TIME

1	Name of Work :	Improvements to RCC Drains and RCC Culverts at Right Side Roads of 1st Main Road Kuvempu Nagara and Surrounding area in Ward No.05
2	Estimated Cost	85.00 Lakhs
3	Job Code	005-20-000086
4	A.S. No.	EE(BTP)/AS/116/19-20, Dated:-16.03.2020
5	T.S.No	SE(YNK)/TS/49/19-20, Dated: - 16.03.2020
6	Work Order / Agreement No.	BBMP/EE/BTP/WO/248/19-20, Dated: 21.03.2020
7	Stipulated time and completion of work	60 Days
8	Targeted Monthly Progress	-
9	Progress Achieved till date	
10	Reasons for delay	Due to Covid - 19 Lockdown
11	Time Extension Requested	85 days
12	So the rate of panalty per day imposed on the conctractor	-
13	The total amont of penalty oimposed and the amount recoveredfrom the contractor so far	-
14	Asst. Exe. Engineer's Recommendation	Yes
15	Executive Engineer's Recommendation	Yes
16	Time Extension Granted	Yes
17	Conditions Imposed if any	-

Asst.Engineer
Ward No. 05

Assistant Executive Engineer
Bytarayanapura Sub Division

Executive Engineer
Bytarayanapura Division
Bruhat Bengaluru Mahanagara Palike

Scanned with CamScanner